

GOVERNMENT OF TELANGANA
ABSTRACT

PR&RD Department – Warangal PR Region – NABARD XX – Gundala (M) - "C/o Bridge on R/F Masanpally to Gangapur (V) in Gundala (M) – Post facto Extension of Agreement Time upto 31.12.2018 without Penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT

G.O.Rt.No. 154

Dated: 28-03-2019

Read:-

From the CE, PR, Hyderabad, Lr.No.AEE/DEE/NABXX/Masanpally/EOAT/Wgl/2019, dt.31.01.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time upto 31.12.2018 (543) days in respect of the work "C/o Bridge on R/F Masanpally to Gangapur (V)" in Gundala (M), without penalty, as the delay is not attributed to the contractor due to standing crops in the months of September 2018 & October 2018 and the additional work was started in November 2018 and completed in December 2018.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To

The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The Addl. PS to Hon'ble M(PR&RD).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER